

Project: Pascagoula Sportsplex
RE: Turnover Status Reports
Date: May 19, 2020

Pascagoula Sportsplex Timeline:

Package 2 (Fields) Partial Substantial Completion: May 1, 2020
 Package 2 (Fields) Punchlist Completion Date: June 1, 2020
 Package 3 (Buildings) Substantial Completion: February 18, 2020
 Package 3 (Buildings) Punchlist Completion Date: March 20, 2020
 Anticipated Use at Facility (Excluding Championship Field): June 1, 2020
 Anticipated Full Completion Date (Excluding Pending CO#4): June 20, 2020*
 Completion of Sitework @ Championship Field: June 9, 2020*
 Completion of Shade Structure @ Championship Field: June 19, 2020*

**All dates contingent upon receipt of shade structure anchor bolts by 5/26/20.*

WORKING LIST OF ITEMS TO COMPLETE PROJECT:

Item	Responsible Party	Status
Concrete Repairs	J.E. Talley	
Securing Benches / Trash Receptacles / Bike Racks	City/Stewart	
Landscaping / Grassing	J.E. Talley	
Field Maintenance	J.E. Talley	
Fence / Gate Corrective Work	J.E. Talley	
Scoreboard Installation	City/County	
Installation of Bases of Dirt Fields	City	
Installation of Bases on Synthetic Fields	BMA/City	
Roof Cleaning	Stewart	
Electrical Additions in Concession Building	City/Stewart	
Ice Machine Setup	City	