

# City of Pascagoula Project List | 2011

	<b>Project Location</b>	<b>Description of Work</b>	<b>Schedule</b>
<b>Recently Completed:</b>			
	Chicot Street, Hwy 90 to Shortcut	Underground utilities, curb and gutter, sidewalk, road widening, new pavement	complete
	Pascagoula Street, Hwy 90 to Jefferson	Mill, Base repairs, repave	complete
	Shortcut Road, Telephone to Macphelah	Mill and Overlay	complete
	Eden Street, Scovel to Ingalls	Mill and Overlay	complete
	Old Mobile Highway, St. Francis to Market	Mill and Overlay	complete
	Buena Vista, Communy to Ingalls	Mill and Overlay	complete
	Country Club, Washington to end	Mill and Overlay	complete
	Avenue A	Mill and Overlay	complete
	Avenue B	Mill and Overlay	complete
	Avenue C	Mill and Overlay	complete
	Magnolia, RR X-ing to Live Oak	Mill and Overlay	complete
	Magnolia, RR X-ing to Dupont	Mill and Overlay	complete
	Hospital, Shortcut to Telephone	Mill and Overlay	complete
	Pimlico, Concord to end	Mill and Overlay	complete
	Convent, Magnolia to Frederic	Mill and Overlay	complete
	Wall, Bates to 22nd	Mill and Overlay	complete
	24th, Chicot to Darryl	Mill and Overlay	complete
	Fort, Lake to Spanish	Mill and Overlay	complete
	Spanish, Fort to Willow	Mill and Overlay	complete
	Hickory, Spanish to Lake	Mill and Overlay	complete
	Martin, Washington to Beach	Mill and Overlay	complete
	Skip, Market to Testament	Mill and Overlay	complete
	Barb, Chicot to Spruce	Mill and Overlay	complete
	Macphelah, Shortcut to Cable One	Mill and Overlay	complete
	Ingalls, Market to Pascagoula	Mill and Overlay	complete
	Ingalls, Pascagoula to Canty	Mill and Overlay	complete
	Belair, Ingalls to Convent	Mill and Overlay, after sewer replacement and upgrade work complete	complete
	Martin, Lanier to Old Mobile Hwy	Mill and Overlay	complete
	Martin, Lanier to Scovel	Mill and Overlay	complete
	Convent, Market to Pascagoula	Mill and Overlay	complete

# City of Pascagoula Project List | 2011

<b>Ongoing:</b>		
Pascagoula Street, Ingalls to Hwy 90	Water main upgrade, bore water main under railroad tracks, connect water upgrade along Live Oak to Magnolia, install turn lane at Live Oak/Pascagoula, point repairs to storm drains in area, point repairs to curbing and sidewalks, base repairs under roadway, mill and pave	Majority of paving to be complete by July 1, remainder of utility and pavement work dependent on CSX permit, sidewalk repairs to follow, completion expected mid-fall (October)
Pascagoula Street, Beach to Ingalls	Water main upgrade, replace box culvert to Inner Harbor, point repairs to storm drains in area, point repairs to curbing and sidewalks, base repairs under roadway, mill and pave	Paving to be complete by July 1, sidewalk repairs to follow, completion expected late summer (late July)
Ingalls Ave, 14th to Louise	Gas line upgrades, water main upgrades, storm drain crossing upgrades, sanitary sewer point repairs, curb repairs, base repairs, mill and overlay pavement	Underground utility work ongoing, approximately 1/2 complete on storm drain crossings, paving to follow, completion expected fall (September) depending on weather
Shortcut Road, Macphelah to Jefferson	Water main upgrade, gas main upgrade, storm drain upgrade and relocation, roadbed widening and realignment at east end by Jefferson, new curb and gutter, new sidewalk, new pavement, new traffic signal at Macphelah/Shortcut	Next project phases will close one lane to traffic and involve detours. Overall completion expected March 2012
Historic Pathway - Frederic Street	10' historic pathway (sidewalk) construction and storm drain upgrades/relocation, Frederic Street to be repaved by MDOT project, and railroad to be converted to 2-way through coordinated MDOT	Completion dependent on coordination and scheduling between MDOT and CSX, was scheduled for May but may be June

# City of Pascagoula Project List | 2011

		project	
	Historic Pathway - Dupont Ave	10' historic pathway (sidewalk) construction and storm drain upgrades/relocation	This portion estimated completion in June
	Historic Pathway - Canty Street	10' historic pathway (sidewalk) construction and storm drain upgrades/relocation	This portion estimated completion in June
	Lake Avenue	Water main upgrade, base repairs, mill and overlay	Approx. 2/3 complete, remainder of paving scheduled week of May 23
	L&N Railroad Crossing on Hwy 90	Railroad crossing upgrade being done by railroad company	Second half of project scheduled for 5/13 - 5/16
	Chipley Area	Relocating water mains and sewer mains from back yards to streets, reconnecting all services to homes, storm drain upgrades, and paving	Water and sewer substantially complete, base layer of paving installed to minimize dust, storm drain crossings being installed now, expected complete, with final asphalt, by July
	Delmas Ave, west of Frederic	Utility upgrades underground in support of riverfront redevelopment effort, new curb and gutter, new pavement	Plan to have Delmas portion paved for June 17th open house of Anchor Square
	Watts Ave, west of Frederic	Utility upgrades underground in support of riverfront redevelopment effort, new curb and gutter, new pavement	Underground utility work and paving to follow completion of Delmas, to maintain access to businesses in area, estimated work during June/July, paving estimated early September

# City of Pascagoula Project List 2011

	Front Street	New roadway construction in support of riverfront redevelopment effort	Anticipated completion September 2011
	Old Mobile Highway, 14th to St. Francis	Mill and Overlay	Complete May 13
	Scovel Ave	Storm drain failure - pipe replacement	Estimated completion 6/15/2011
	Concrete Street Panel Replacement	City-wide panel replacement in concrete streets where necessary	Ongoing as crews are available
	Old Mobile Highway, Orchard to Chicot	Mill and Overlay	Week of May 16
	Canty Street, Convent to Delmas	Mill and Overlay	Week of May 16
<b>Coming Soon:</b>			
	Chicot, Hwy 90 to Ingalls	County/MDOT project to reconstruct/repave roadway	Expected to begin early to mid-June
	Hospital Rd. Bridge	Right-of-way acquisition, replace bridge with box culvert, patch pave	By end of 2011, depending on ROW acquisition process, and County bidding process
	Old Mobile Hwy Bridge	Replace bridge on Old Mobile Highway near Orchard Rd intersection	By mid-2012, depending on ROW acquisition process, and County bidding process
	Live Oak, Market to Pascagoula	Water main upgrade to support development at old Jim Robinson site for Hancock Bank and reconstruction of church that burned down, install water main, mill and overlay pavement when done	Depending on funding and permitting process, should begin by July, 2011, estimated 2 months to complete
	Willow St near Pascagoula St	Sewer relocation, repair infrastructure, base repairs, mill and overlay	Permits submitted, estimated July 2011
	Miscellaneous Sewer Point Repairs	City-wide sewer rehabilitation project will include numerous point repairs and pipe lining sites, exact location of each is unknown until pipe is videoed	Scheduled to start approximately July 2011, estimated 6-9 month duration depending on level of repair needed
	Washington west of Hague	Water line upgrade to install utilities to the Point property, repave asphalt when utility work complete	Permits submitted, in final review, construction could begin fall 2011

# City of Pascagoula Project List | 2011

Hague, Beach to Washington	Water line upgrade to install utilities to the Point property, repave asphalt when utility work complete	Permits submitted, in final review, construction could begin fall 2011
Eden Street, Old Mobile Hwy to Scovel	Investigate sink holes, repair underground utilities, mill and overlay	City doing utility work, county to schedule paving
Veterans, Shortcut to Jefferson	Mill and Overlay	City submitted request for paving, County to schedule
Nathan Hale, Eden to Chicot	Mill and Overlay	City submitted request for paving, County to schedule
Pleasant, Fairmont to Coronado	Mill and Overlay	Scheduled week of 5/16
Coronado, Pleasant to Louise	Mill and Overlay	Scheduled week of 5/16
Saratoga, Suffolk to Robinhood	Mill and Overlay	Scheduled week of 5/16
Magnolia, Live Oak to Cypress	Water line upgrade included in Pascagoula Street project, mill and overlay when water line complete	Late summer
Pine Street, Laurel to Lake	Point repairs to utilities, base repairs, mill and overlay	To be scheduled based on budget condition through year
Pleasant, Scovel to New Hope	Mill and Overlay	To be scheduled based on budget condition through year
Sarrazin, Roosevelt to Pascagoula	Mill and Overlay	To be scheduled based on budget condition through year
Roosevelt, Ingalls to Ford	Mill and Overlay	To be scheduled based on budget condition through year
Prospect	Mill and Overlay	To be scheduled based on budget condition through year
Lexington, Martin to end	Mill and Overlay	To be scheduled based on budget condition through

# City of Pascagoula Project List | 2011

			year
	Burroughs, Martin to end	Mill and Overlay	To be scheduled based on budget condition through year
	Clifton, Martin to end	Mill and Overlay	To be scheduled based on budget condition through year
	26th, Douglas to end	Mill and Overlay	To be scheduled based on budget condition through year
	Lexington, Martin to 26th	Mill and Overlay	To be scheduled based on budget condition through year
	Douglas, Martin to end	Mill and Overlay	To be scheduled based on budget condition through year
<b>In Planning Stages:</b>			
	Hospital Rd. Widening	Right-of-way acquisition, utility relocations, base repairs, curb and gutter, roadbed widening, pave	MDOT funding for 2014
	14th Street, High Rise to Telephone	Mill and Overlay	County scheduling in FY2012
	Hwy 90, Pascagoula St to Verdun St	MDOT project to relocate utilities, widen HWY 90, repave	unknown, schedule continually adjusting from MDOT staff
	Market St, Hwy 90 to Ingalls	Base repairs, utility repairs and upgrades, mill and overlay, may involve access management steps depending on funding	unknown, funding not identified at this time
	Live Oak / Verdun Street	Re-route traffic along newly aligned Live Oak, storm drain, water main, and sewer upgrades under roadway, regrade Verdun Street, convert Live Oak to 2-way traffic with railroad signal upgrades, new pavement	schedule will depend on AT&T relocation of fiber optic cable under Live Oak and identification of sufficient funding to complete work

## City of Pascagoula Project List | 2011

---

	Communny Street, west of Pascagoula	New sewer main and services to residents in project area, repave street when complete	depending on funding, end of 2011/early 2012
	Emerson Street, by IG Levy Pond	New sewer main and services to residents in project area, repave street when complete	depending on funding, end of 2011/early 2012
	Louise St, Ladner to Ingalls	Base repairs, mill and overlay	MDOT funding for 2012