

Change Order
No. 7

Date of Issuance: 12/21/2022 Effective Date: 10/29/2022

Project:	Ingalls Avenue	Owner:	City of Pascagoula	Owner's Contract No.:	R-109-290-06KCR
Contract:	Ingalls Avenue Roadway Improvements	Date of Contract:	8/4/2020		
Contractor:	Necaise Brothers Construction Company, Inc.	Engineer's Project No.:	1032		

The Contract Documents are modified as follows upon execution of this Change Order:
Description: Due to broken water main valves around project area and additional water mains not on plans

- 1**
Time extension request due to forces beyond Contractor's control
Time extension for Phase 3 work (just west of Market Street to 300 feet east of Market) of 122 days for substantial completion

- Attachments: (List documents supporting change):
1. Contractor request for time extension and explanation of delays outside Contractor's control
 - 2 Engineer's explanation letter

CHANGE IN CONTRACT PRICE:

CHANGE IN CONTRACT TIMES:

Original Contract Price:
\$3,399,817.75

Original Contract Times: Working Days 270 Calendar days
Substantial completion (days or date): 6/18/2021
Ready for final payment (days or date): _____

{Increase} in Contract Price from previous Change Orders No.
\$1,147,278.40

{Increase} in Contract Time from previous Change Orders No.
Substantial completion (days or date): 497
Ready for final payment (days or date): _____

Contract Price prior to this Change Order:
\$4,547,096.15

Contract Times prior to this Change Order:
Substantial completion (days or date): 10/28/2022
Ready for final payment (days or date): _____


{Decrease} in Contract Price due to this Change Order:
\$0.00

{Increase} in Contract Time due to this Change Order:
Substantial completion (days or date): 122
Ready for final payment (days or date): 3/29/2023


Revised Contract Price incorporating this Change Order:
\$4,547,096.15

Contract Times incorporating this Change Order:
Substantial completion (days or date): 2/27/2023
Ready for final payment (days or date): 3/29/2023

RECOMMENDED:
(ENGINEER)

By: 
Date: 12/14/2022

ACCEPTED:
(CONTRACTOR)

By: 
Date: 12/14/22

ACCEPTED:
(OWNER)

By: _____
Date: _____