



TASK ORDER No. 1- G
CITY OF PASCAGOULA GENERAL SERVICES CONTRACT

PROJECT NAME: Ingalls Avenue Improvements

Owner to identify desired services:

- | | | |
|--|---|---|
| <input type="checkbox"/> Concept Plan | <input type="checkbox"/> Conceptual Opinion of Cost | <input type="checkbox"/> Phase I ESA |
| <input type="checkbox"/> Phase II ESA | <input type="checkbox"/> Phase III ESA | <input type="checkbox"/> Wetlands Delineation |
| <input type="checkbox"/> Wetlands Permitting | <input type="checkbox"/> Cultural Resource Survey | <input type="checkbox"/> SWPPP Preparation |
| <input type="checkbox"/> Topographic Survey | <input type="checkbox"/> Boundary Survey | <input type="checkbox"/> Preliminary Plat |
| <input type="checkbox"/> Final Plat | <input type="checkbox"/> Elevation Certificate | <input type="checkbox"/> Easement/ROW Exhibits |
| <input checked="" type="checkbox"/> Civil Design | <input type="checkbox"/> Structural Design | <input type="checkbox"/> Electrical Design |
| <input type="checkbox"/> Mechanical Design | <input type="checkbox"/> Architectural Design | <input type="checkbox"/> Landscape Architecture |
| <input type="checkbox"/> Contract Docs for Bid | <input type="checkbox"/> Contract Docs for quote | <input type="checkbox"/> Design Documents only |
| <input type="checkbox"/> Bid Administration | <input checked="" type="checkbox"/> Construction Admin. | <input checked="" type="checkbox"/> RPR Services |
| <input type="checkbox"/> Record Drawings | <input type="checkbox"/> O&M Manuals | <input type="checkbox"/> Warranty Inspection |
| <input type="checkbox"/> Study / Report | <input type="checkbox"/> Grant Application Preparation | <input checked="" type="checkbox"/> Other (described below) |

Owner's General Description of Project: Replacement of storm drain, sanitary sewer, water, and street along Ingalls Avenue from the intersection of Desoto Street to a point approximately 300 feet east of Market Street. Additionally included are new traffic signals at Desoto and Ingalls as well as sanitary sewer rehabilitation around Market Street.

DETAILED SCOPE OF WORK, SCHEDULE AND COST:

Consultant to provide detailed proposed scope of work, with any applicable associated milestones, dates, and costs associated with phases of work:

Proposed Scope of Work: 1. Provide design changes during construction, construction administration, resident project representative (RPR) services, production of record drawings, and other services as necessary to administer changes in the project due to extension of construction contract time. The above scope of work additionally includes those items specifically delineated in Task Order No. 1 through 1-F. An additional 152 days (to final completion) has been added to the project timeline to account for the additional scope of work to the project and unavoidable delays.

Timeline and Milestones: Project construction substantial completion date has been increased through Change orders 1 through 7 from June 18, 2021, to February 27, 2023.

Cost and Method of Compensation (Lump Sum or Hourly Rates):

1. \$10,000.00 Engineering Construction Administration (Lump Sum)

2. \$25,500.00 Resident Project Representative services (Hourly)

FJD

By initialing here, the Consultant agrees that the above-described scope of work represents a complete scope of work consistent with the goals of the Owner and no additional tasks will be needed to accomplish the intent.

It is agreed that the above-described work will be completed in accordance with the provisions of the General Services Consulting Contract dated 12/18/2018.

CITY OF PASCAGOULA:

BY: _____

DATE: _____

CONSULTANT:

BY: F. James O'Neil

DATE: 12.21.2022